



June 3, 2020

Ms. Kimberly D. Bose,  
Secretary Federal Energy Regulatory Commission  
888 First Street NE  
Washington, DC 20426

Re: RH energytrans, LLC  
Docket No. CP18-06-000 Bi-Weekly Status Report No. 38

Dear Ms. Bose:

On December 7, 2018, the Federal Energy Regulatory Commission issued an order granting a Certificate of Public Convenience and Necessity to RH energytrans, LLC ("RH") for the Risberg Line Project in the above-identified docket. On December 12, 2018, RH submitted its Implementation Plan for the Project. In compliance with Environmental Condition No. 8, RH submits its status report for the period ending May 27, 2020.

If you have any questions, please do not hesitate to contact me at 814-315-0278.

Thank you.

Respectfully submitted,

A handwritten signature in blue ink that reads "Kyle Rhoades".

Kyle Rhoades  
RH energytrans, LLC

Attachments

cc: Nancy Fox-Fernandez  
All Parties

## **FEDERAL AUTHORIZATIONS**

RH has received all applicable authorizations required under federal law.

## **CONSTRUCTION STATUS**

The pipeline facilities were placed into transmission service on December 1, 2019. Final restoration activities on the Risberg Line are in progress between MP 47.3 and MP 49.1 as well as between MP 50.5 and MP 51.5. “Final” restoration includes returning topsoil to the disturbed area, restoring pre-existing contours, permanent seeding, and mulching the area. Temporary seeding and mulching for stabilization had been completed where final restoration had not been completed. Final restoration on Meadville site and lateral has been completed. Meadville Compressor and in station piping installation is on hold at this time. Countyline Compressor modification and in station piping installation is on hold at this time.

A list of construction activities and progress percentages as well as a picture log showing areas of the project are included in Appendix A.

## **WORK PLANNED FOR NEXT REPORTING PERIOD**

Restoration activities will continue on the Risberg line between MP 44.9 and MP 47.3 as well as between MP 51.7 and MP 52. Restoration between MP 47.3 and MP 49.1 as well as between 50.5 and MP 51.5 is anticipated to be completed. Monitoring of site conditions will continue to be performed. “Final restored” areas will also be monitored for post-construction issues such as ground settling and vegetation establishment. Any problems identified will be recorded. A plan for correction will be developed and implemented.

## **SCHEDULE CHANGES**

There are no anticipated schedule changes to report for this period.

## **ENVIRONMENTAL ISSUES**

The table in Appendix B summarizes any issues for the Project during the reporting period in the problem area reports (PAR) and noncompliance reports (NCR), as well as any necessary corrective actions taken to resolve the issue, and the effectiveness of any such corrective actions.

In the event RH receives correspondence from other federal, state, or local permitting agencies concerning instances of noncompliance during the reporting period, RH will include or reference such correspondence, as well as RH’s response thereto, in Appendix C.

## **LANDOWNER RESOLUTIONS**

The table in Appendix D includes information regarding any landowner concerns during the reporting period and how they were resolved.

## **VARIANCE CONDITIONS**

In the event RH is required to provide supplemental documentation as a condition to a variance request granted by the Federal Energy Regulatory Commission, RH will include or reference such variances, as well as the required reporting, in Appendix E.

**APPENDIX A**  
**CONSTRUCTION ACTIVITIES AND PROGRESS**



## Appendix A Construction Status

Docket No. CP18-06-000  
Weekly Report No. 38  
Report Period: 5/14/20 to 5/27/20

Activity Name	Activity Status	% Complete		
<b>Compressor Stations</b>				
<b>Meadville</b>				
Meadville Civil - Lateral Tree Felling	Complete	100%	Not incl compression Not incl compression	
Meadville Civil- Lateral site work	Complete	100%		
Meadville Civil - Site Construction	Complete	100%		
Meadville Civil - Post Site Construction/Reclamation	Complete	100%		
Meadville Mechanical - Office Building Area	Complete	100%		
Meadville Mechanical - Discharge Filter Area	Not Started	0%		
Meadville Mechanical - Auxiliary Equipment/Measurement Area	Complete	100%		
Meadville Mechanical - Blowdown Silencer Area	Not Started	0%		
Meadville Mechanical - Gas Cooler Area	Not Started	0%		
Meadville Mechanical - Compressor Building Area	Not Started	0%		
Meadville Mechanical - Discharge Filter Area	Not Started	0%		
Meadville Mechanical - Launcher/Receiver Area	Complete	100%		
Meadville Mechanical - Fluid Tanks Area	Not Started	0%		
Meadville Mechanical - Site Work Area	On hold	65%		
Meadville Mechanical - Commissioning	Complete	100%	Not incl compression	
<b>Countyline</b>				
Countyline Civil - Site Construction/modification	On hold	75%	Not incl compression	
Countyline Civil - Post Site Construction/Reclamation	Complete	100%		
Countyline Mechanical - Suction Piping	On hold	50%		
Countyline Mechanical - Discharge Piping	On hold	50%		
Countyline Mechanical - Blowdown Silencer Area	Not Started	0%		
Countyline Mechanical - Suction Filter Area	Not Started	0%		
Countyline Mechanical - Discharge Filter Area	Not Started	0%		
Countyline Mechanical - Site Work Area	On hold	65%	Not incl compression	
Countyline Mechanical - Commissioning	Complete	100%		
<b>Risberg Line</b>				
Tree Felling	Complete	100%	Stabilized	
Clearing	Complete	100%		
Prepare right-of-way	Complete	100%		
Stringing	Complete	100%		
Welding	Complete	100%		
Coating & Wrapping	Complete	100%		
Trenching	Complete	100%		
Backfilling & Tying-in	Complete	100%		
Internal Cleaning	Complete	100%		
Hydrotesting	Complete	100%		
Drying	Complete	100%		
Commissioning	Complete	100%		
Final Restoration	In Progress	65%		
<b>Contractor/Laydown Yards</b>				
Yard 1	Complete	100%		
Yard 2	Complete	100%		
Yard 3	Complete	100%		
Yard 4	Complete	100%		



**Appendix A  
Construction Status**

Docket No. CP18-06-000  
Weekly Report No. 38  
Report Period: 5/14/20 to 5/27/20

Activity Name	Activity Status	% Complete
<b>Interconnects</b>		
<b>Meadville</b>		
Meadville Civil - Site Construction	Complete	100%
Meadville Civil - Post Site Construction/Reclamation	Complete	100%
Meadville Mechanical - Meter Building Area	Complete	100%
Meadville Mechanical - Site Work Area	Complete	100%
Meadville Mechanical - Commissioning	Complete	100%
<b>North Kingsville</b>		
North Kingsville Civil - Tree Felling	Complete	100%
North Kingsville Civil - Road Construction	Complete	100%
North Kingsville Civil - Site Construction	Complete	100%
North Kingsville Civil - Post Site Construction/Reclamation	On hold	99%
North Kingsville Mechanical - GC Building Area	Complete	100%
North Kingsville Mechanical - Meter Building Area	Complete	100%
North Kingsville Mechanical - Launcher/Receiver Area	Complete	100%
North Kingsville Mechanical - Site Work Area	Complete	100%
North Kingsville Mechanical - Commissioning	Complete	100%
<b>Existing Line</b>		
Existing tap removals	Complete	100%
Existing valve set removals	Complete	100%
Existing valve set modifications	Complete	100%
Coating & Wrapping	Complete	100%
Backfilling & Tying-in	Complete	100%
Internal Cleaning	Complete	100%
Hydrotesting	Complete	100%
Drying	Complete	100%
Commissioning	Complete	100%
Final Restoration	Complete	100%



Picture Log to Bi-Weekly Report

Bi-Weekly Report Number. 38

Date Range: 05/14/2020 to 05/27/2020

**Picture Log and Descriptions:**

<p>Photograph</p>	<p>Aspect: East</p> <p>Photo Number: 1</p> <p>Mile Post: 51.4</p> <p>Description:</p> <p>Restoration in progress in this area. Area is stable. E&amp;S controls in place functioning properly.</p>
<p>Photograph</p>	<p>Aspect: East</p> <p>Photo Number: 2</p> <p>Mile Post: 48.8</p> <p>Description:</p> <p>Wetland 1_AU. Restoration in progress in this area. Area is stable. E&amp;S controls in place functioning properly.</p>

<p>Photograph</p> 	<p>Aspect: Northeast</p> <p>Photo Number: 3</p> <p>Mile Post: 49.4</p> <p>Description:          TAR-8. Restoration recently completed in this area. TAR-8 was located in agricultural field. Area seeded not mulched per landowner requirement. Area is stable. E&amp;S controls in place functioning properly.</p>
<p>Photograph</p> 	<p>Aspect: East</p> <p>Photo Number: 4</p> <p>Mile Post: 49.3</p> <p>Description:          From Middle Road. Restoration had been completed in this area. Some low spots have been re-graded and re-seeded. E&amp;S controls in place and functioning properly.</p>



**APPENDIX B**  
**ENVIRONMENTAL COMPLIANCE**

The following table summarizes problem area reports (PAR) and noncompliance reports (NCR) issued for the Project during the reporting period, as well as corrective actions taken to resolve the issue, and the effectiveness of any such corrective actions.

Compliance	Location	Description and Date	Correction and Date

**APPENDIX C**

**AGENCY CORRESPONDENCE AND RESPONSES**

**APPENDIX D**  
**LANDOWNER CONCERNS**

The following table includes information regarding landowner concerns and how they were resolved.

<b>Parcel ID</b>	<b>Facility</b>	<b>Station/ MP</b>	<b>Date of Concern</b>	<b>Date of Resolution</b>	<b>Issue and Resolution</b>

**APPENDIX E**  
**VARIANCE CONDITIONS**

**None.**